

555 Tenth Avenue Construction Update: September 18, 2016

- Framing and sheetrock has been completed from floors 10-50
- Ceiling installation is completed from floors 11-47
- Floors have been leveled from 10-46
- Kitchen countertops have been installed from floors 10-38
- Kitchen countertop backsplashes have been installed from floors 10-35
- Wood floor have been installed from floors 10-35
- The model apartments have been completed and the leasing office is open
- Extell punch lists have been completed on the 11th and 12th Floor
- The lobby is nearing completion and anticipated turnover is the middle of October



2 Bedroom Model Unit on the 24th Floor



Master Bedroom in 2 Bedroom Model Unit on the 24th Floor



1 Bedroom Model Unit on the 24th Floor



Studio Model Unit on the 24th Floor

